

What's Happening Behind the Fence?

Deconstruction:

The final phase is now underway! We have six structures to deconstruct over the next two months.

Sitework:

The site crews are working hard throughout the project site! We are working on roads, parking areas, granite curbing, site walls and concrete sidewalks. New trees have been planted around the Central Plant and in the islands at the parking areas.

Historic Core:

The exterior brick re-pointing work is well underway. Also, exterior cupola restoration and trim finishes are also underway. The finish drywall installation in the south side of the Historic Core is nearly complete as well. Final finishes have begun and several areas are receiving their finish wall paint at this time in the buildings that are south of the Center building! Mechanical, electrical and plumbing (MEP) rough-ins continue in the buildings to the north.

New Office Building:

The exterior masonry slate and granite stonework and the aluminum curtain wall and glazing work is nearly complete. Interior framing and mechanical, electrical and plumbing (MEP) rough-ins are nearing completion at this time. Drywall work is also nearing completion and the Finishes that include tile floors and walls, painting, acoustic ceiling grid systems and carpeting are well underway!

Central Plant:

The exterior metal panel work is nearly complete! The start-up of large pieces of equipment will soon begin as our buildings get ready to have their systems come on line and provide a load for the central plant! Also, the interior finishes are nearly complete at this time!

Safety:

Finish Sitework is underway, so please be aware of changing conditions!

Panoramic view (looking North) at New Office Building, Historic Core-South Buildings, Hanks, Weeks, DPS / Forensics and the New Central Plant!



CONSTRUCTION

Check us out online!

<http://bgs.vermont.gov/FutureUseWaterbury>

**Have Questions?
Reach us by E-mail:**

bgs.wsocetam@state.vt.us



PROJECT VIEWS

JUNE 30, 2015

