

What's Happening Behind the Fence?

Deconstruction:

Our Deconstruction work is complete! We are cleaning up the final pieces of the old power plant and getting the area ready for topsoil and grass seeding this month!

Sitework:

The site crews continue to work throughout the project site! We are working on roads, parking areas, granite curbing, site walls and concrete sidewalks. New trees have been planted in the courtyards and in the islands along the roads and parking areas. We continue to spread topsoil and follow that immediately with our hydro seeding work. The site looks great!

Historic Core:

The exterior brick re-pointing work continues on the north end of the Historic Core. The large cupolas look great and really bring back the buildings to their original look! Final finishes to include finish wall paint and carpeting are nearly complete in the buildings that are south of the Center building! The drywall installation work is complete now in the northern buildings and final finishes are getting underway there as well!

New Office Building:

The finishing touches of the exterior masonry slate and the aluminum curtain wall and glazing work are nearly complete. Interior framing and mechanical, electrical and plumbing (MEP) rough-ins are complete at this time. Final finishes that include tile floors and walls, painting, acoustic ceiling grid systems and carpeting are well underway!

Central Plant:

The building really looks great! The start-up of large pieces of equipment is complete and the BGS folks have moved in to their new space!

Safety:

Finish Sitework is well underway, so please be aware of changing conditions!

Panoramic view (looking North) at the New Office Building, Historic Core-South Buildings, Hanks, Weeks, DPS and the New Central Plant!



CONSTRUCTION

Check us out online!

<http://bgs.vermont.gov/FutureUse/Waterbury>

**Have Questions?
Reach us by E-mail:**

bgs.wsocteam@state.vt.us



PROJECT VIEWS

AUGUST 31, 2015

